

SECRET

Approved For Release 2003/05/14 : CIA-RDP78B05171A000800050076-4

NPIC/TSSG/RED-1817-69

22 September 1969

MEMORANDUM FOR THE RECORD

SUBJECT : GSA Inspection of the [ ] Silver Recovery System

REFERENCE: NPIC/TSSG/DED-1740-69, 23 July 1969

1. On 17 September 1969, the [ ] Silver Recovery System, installed in [ ] was inspected by [ ] plumbing foreman, and [ ] electrical foreman, GSA, Anacostia Group Forces; to ascertain that the installation met the GSA Electrical Code and that the plumbing fixtures, piping, valves, etc. were in accord with GSA plumbing practices. The inspection was set-up with the cooperation of [ ] SSD.

2. All aspects of the system were reviewed by [ ] and the GSA representatives. There were no discrepancies in the plumbing system while electrical system inspection revealed the following:

- a. Color coding of grounding wires incorrect - now corrected.
  - b. Two pumps need to be replaced with waterproof connectors - pumps on order.
3. Additionally, the discharge of the caustic solution into the building sewer system was discussed in detail with [ ] who determined that there would be no contamination or other effects arising from the effluent discharge of the system.
4. Accordingly, it is felt that this inspection fulfills items 2d, e, f, of the referenced test parameters.

[ ]  
TSSG/RED SDB

Declass Review by  
NIMA/DOD

Approved For Release 2003/05/14 : CIA-RDP78B05171A000800050076-4

SECRET

